

LEMBAGA PELABUHAN KELANG
JABATAN GERAKAN MERIN
SOUNDING REPORT

2nd. Quarter 2010(Apr.-June 2010)

Berth/Channel	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Pulau Angsa	NKS								
Northern App. Channel	NAC		365	15.5	11.3	11.5	Jan-10	2007	LPK
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	9.4	Mar-09	Jul-08	LPK
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	9.3	Mar-09	Jul-08	LPK
North Port Inner Fairway			750	15.5	15.0				
Sector 1A					15.0	14.5	Jan-10	2007	LPK
Sector 1B					13.5	12.5	Jan-10	2007	LPK
Pintu Gedong	SKS								
Southern App. Channel	SAC		500	17.0	16.5	16.0	Apr-10	Dec-09	LPK/MOT
								(MOT/LPK)	
App. To South Port									
Labuhan Gurap Channel	LGC		210	10.0	7.5	7.3	Sep-09	Jul-08	LPK
Anchorage Reach	AR		210	10.0	7.5	7.2	Sep-09	Jul-08	LPK
Berths of NMB									
Wharf No.1	WO1	40,000	176.7	11.3	10.5	10.5	18/02/09	Oct-08	NMB
Wharf No.2	WO2	40,000	176.7	11.3	10.5	10.5	18/02/09	Oct-08	NMB
Wharf No.3	WO3	23,000	176.7	10.1	10.0	10.0	18/02/09	Oct-08	NMB
Wharf No.4	WO4	20,000	146.3	10.3	9.5	9.0	18/02/09	Oct-08	NMB
Wharf No.5	WO5	6,000	106.6	6.5	6.0	6.0	18/02/09	Oct-08	NMB
Wharf No.6	WO6	6,000	106.6	6.5	6.0	5.3	18/02/09	Aug-07	NMB
Wharf No.7	WO7	6,000	94	5.5	5.0	4.0	18/02/09	Aug-07	NMB
Wharf 7A	W7A	6,000	94	5.5	5.0	3.7	18/02/09	Aug-07	NMB
P7A	P7A		43	5.5	2.2	1.5	18/02/09		NMB
Marine Base Outer	MBO		155		5.0	5.0	18/02/09		NMB
Marine Base Inner	MBI		155		4.0	1.7	18/02/09	Jul-01	NMB
Wharf No.8	WO8	40,000	213	11.0	11.0	9.9	16/12/09	Oct-08	NMB
Wharf No.9	WO9	60,000	320	13.2	13.2	11.7	16/12/09	Oct-08	NMB
Wharf No.10	W10	120,000	320	13.2	13.2	12.5	16/12/09	Oct-08	NMB
Wharf No.11	W11	100,000	226	13.2	13.2	13.0	16/12/09	Oct-08	NMB
Wharf No.12	W12	120,000	178.4	15.0	15.0	14.0	16/12/09	Oct-08	NMB
Wharf No.13	W13	120,000	178.4	15.0	15.0	14.6	16/12/09	Oct-08	NMB
Wharf No.14	W14	120,000	178.4	15.0	15.0	14.2	16/12/09	Oct-08	NMB
Wharf No.15	W15	60,000	244	14.0	13.0	11.5	14/12/09	Oct-08	NMB
Wharf No.16	W16	60,000	213	14.0	12.5	12.4	16/12/09	Oct-08	NMB
Wharf No.17	W17	80,000	213	14.0	12.5	12.6	16/12/09	Oct-08	NMB
Wharf No.18	W18	80,000	213	14.0	13.0	12.6	16/12/09	Oct-08	NMB
Wharf No.19	W19	80,000	213	14.0	13.0	12.8	16/12/09	Oct-08	NMB
Wharf No.20	W20	80,000	213	14.0	13.0	12.8	16/12/09	Oct-08	NMB
Wharf No.21	W21	80,000	213	14.0	12.6	12.0	16/12/09	Oct-08	NMB

Wharf No.22	W22	60,000	213	12.0	11.6	11.5	16/12/09	Oct-08	NMB
Wharf No.23	W23	60,000	213	12.0	11.6	11.4	16/12/09	Oct-08	NMB
Wharf No.24	W24	80,000	213	12.0	12.0	11.0	16/12/09	Oct-08	NMB
Wharf No.25	W25	80,000	213	12.0	12.0	11.0	16/12/09	Oct-08	NMB
Kapar Power Station									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	13.6	Jan-08	Sept-06	KPS
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	12.1	Jan-08	Sept-06	KPS
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	5.5	15/01/09	15/01/09	Impian Hydrographic
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	5.5	15/01/09	15/01/09	Impian Hydrographic
App.Channel to Sg.Puloh	ACP		80		5.5	5.5	15/01/09	15/01/09	Impian Hydrographic
Berths of KMT									
West Port.LB1(Inner)	LB1A	13,000	193	10.0	10.0	9.5	04/12/09	Oct-09	KMT/IMW
West Port.LB1(Outer)	LB1B	13,000	139	12.0	12.0	11.5	04/12/09	Oct-09	KMT/IMW
West Port.LB2	LB2	80,000	320	14.0	14.0	13.5	05/01/10	Jan-10	KMT/IMW
West Port.LB3	LB3	100,000	305	14.5	14.5	14.5	05/01/10	Jan-10	KMT/IMW
West Port.LB4	LB4	130,000	350	16.5	16.5	16.5	05/01/10	Jan-10	KMT/IMW
West Port .01W	B01	80,000	200	15.0	15.0	15.0	04/12/09	Nov-09	KMT/IMW
West Port .02W	B02	80,000	200	15.0	15.0	14.5	04/12/09	Nov-09	KMT/IMW
West Port .03W	B03	80,000	200	15.0	15.0	15.0	25/01/10	Jan-10	KMT/IMW
West Port .04W	B04	80,000	200	15.0	15.0	15.0	04/12/09	Nov-09	KMT/IMW
West Port .05W	B05	80,000	200	15.0	15.0	15.0	04/12/09	Nov-09	KMT/IMW
West Port .06W	B06	80,000	200	15.0	15.0	15.0	03/08/09	Jul-09	KMT/IMW
West Port .07W	B07	80,000	300	15.0	15.0	15.0	06/11/09	Oct-09	KMT/IMW
West Port .08W	B08	80,000	300	15.0	15.0	15.0	06/11/09	Oct-09	KMT/IMW
West Port .09W	B09	115,000	300	15.0	15.0	15.0	04/12/09	Oct-09	KMT/IMW
West Port .10W	B10	115,000	300	15.0	15.0	15.0	15/06/09	Jun-09	KMT/IMW
West Port .11W	B11	115,000	300	15.0	15.0	15.0	15/06/09	Jun-09	KMT/IMW
West Port .12W	B12	115,000	300	15.0	15.0	15.0	15/06/09	Jun-09	KMT/IMW
West.Port.13W	B13	160,000	300	17.5	15.0	16.5	04/12/09	Oct-09	KMT/IMW
West.Port.14W	B14	160,000	300	17.5	17.5	16.5	22/01/10	Jan-10	
West Port 15 W	B15	160,000	300	17.5	16.5	16.5	22/01/10	Jan-10	
West Port 16 W	B16	160,000	300	17.5	16.5	16.5	22/01/10	Jan-10	
Cement Terminal Pulau Indah									
West Port.Cement Jetty	CJW	35,000	285	13.5	13.5	13.5	06/11/09	Oct-09	KMT/IMW
West Port Slag Terminal	DBT2	78,000	250	14.5	14.5	14.5	22/01/10	Jan-10	KMT/IMW
Star Cruise Terminal									
Star Cruise Terminal 1	SC1	50,000	350		11.5	12.9	Jun.05	-	-
Star Cruise Terminal 2	SC2	50,000	190		10.2	7.7	Jun.05	-	-
Star Cruise Terminal 3	SC3	50,000	120		10.2	10.7	Jun.05	-	-

Approved by,

(KAPT. K. SUBRAMANIAM)

Pengurus Gerakan Merin

Lembaga Pelabuhan Kelang

4/27/2010