

LEMBAGA PELABUHAN KELANG



JABATAN GERAKAN MARIN

SOUNDING REPORT

Pilot Station : North (Pulau Angsa) Lat : 003 12.0' N Long. 101 13.1' E

2nd Quarter 2024 (April - June 2024)

Pilot Station : South (Pintu Gedong) Lat : 002 50.7' N Long. 101 15.4' E

Update :04/04/2024

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Pulau Angsa (NKS)									
Northern App. Channel	NAC		365	12.0	11.3	11.0	Feb-24	Dec-21	LPK
Anchorage 'A'	Anc (A)		R= 200	12.0	10.0	8.4	Feb-24	Dec-21	LPK
Anchorage 'B'	Anc (B)		R= 200	12.0	10.0	9.7	Feb-24	Dec-21	LPK
North Port Inner Fairway (NPIF) - Width of Channel 600m									
Sector 1A				15.0	15.5	14.7	Jan-24	Dec-21	LPK
Sector 1B				13.5	12.5	12.0	Feb-24	Dec-21	LPK
Pintu Gedong (SKS)									
Southern App. Channel	SAC		500	18.5	18.0	17.6	Feb-24	Dec-21	LPK
App. To South Port (ASP)									
L. Gurap & Anc. Reach Channel	LGC		210	10.0	7.5	6.5	Feb-24	Dec-21	LPK
Berths of NMB									
Wharf No.1	W01	40,000	176.7	11.3	10.5	10.5	15/3/2024	Jul-21	NMB Monitoring
Wharf No.2	W02	40,000	176.7	11.3	10.5	10.5	15/3/2024	Jul-21	NMB Monitoring
Wharf No.3	W03	23,000	176.7	10.1	10.0	10.0	30/1/2024	Jan-24	Post Survey
Wharf No.4	W04	20,000	146.3	10.3	9.5	9.5	6/2/2024	Feb-24	Post Survey
Wharf No.5	W05	6,000	106.6	6.5	6.0	6.0	6/2/2024	Feb-24	Post Survey
Wharf No.6	W06	6,000	106.6	6.5	5.5	5.5	8/2/2024	Feb-24	Post Survey
Wharf No.7	W07	6,000	94	5.5	5.0	5.0	13/2/2024	Feb-24	Post Survey

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Wharf 7A	W7A	6,000	94	5.5	5.0	5.0	13/2/2024	Feb-24	Post Survey
Wharf P7A	P7A		43	5.5	1.0	2.5	13/2/2024	Feb-24	Post Survey
Marine Base Outer(Tug Boat)	MBO		155		5	5	10/3/2024	Mar-24	Post Survey
Marine Base Inner(Pilot Boat)	MBI		155		5	5	10/3/2024	Mar-24	Post Survey
Wharf No.8A	W8A	218,000	350	17.0	15.0	16.0	8/3/2024	Mar-24	Post Survey
Wharf No.8	W08	218,000	213	17.0	15.0	16.0	8/3/2024	Mar-24	Post Survey
Wharf No.9	W09	120,000	320	13.2	13.2	13.2	8/3/2024	Mar-24	Post Survey
Wharf No.10	W10	120,000	320	13.2	13.2	13.2	17/2/2024	Feb-24	Post Survey
Wharf No.11	W11	120,000	226	13.2	13.2	13.2	17/2/2024	Feb-24	Post Survey
Wharf No.12	W12	120,000	178.4	15.0	15.0	15.0	13/1/2024	Dec-23	Post Survey
Wharf No.13	W13	120,000	178.4	15.0	15.0	15.0	13/1/2024	Dec-23	Post Survey
Wharf No.14	W14	120,000	178.4	15.0	15.0	15.0	8/3/2024	Feb-24	Post Survey
Wharf No.15	W15	60,000	244	14.0	13.0	13.5	8/3/2024	Feb-24	Post Survey
Wharf No.16	W16	80,000	213	14.0	13.0	13.5	8/3/2024	Feb-24	Post Survey
Wharf No.17	W17	80,000	213	14.0	13.0	13.5	23/1/2024	Jan-24	Post Survey
Wharf No.18	W18	80,000	213	14.0	13.0	13.5	13/1/2024	Jan-24	Post Survey
Wharf No.19	W19	80,000	213	14.0	13.0	13.5	19/1/2024	Jan-24	Post Survey
Wharf No.20	W20	80,000	213	14.0	13.0	13.5	23/1/2024	Jan-24	Post Survey
Wharf No.21	W21	80,000	213	14.0	13.5	14.0	23/1/2024	Jan-24	Post Survey
Wharf No.22	W22	60,000	213	12.0	12.0	12.0	13/1/2024	Jan-24	Post Survey
Wharf No.23	W23	60,000	213	12.0	12.0	12.0	13/1/2024	Jan-24	Post Survey
Wharf No.24	W24	80,000	213	12.0	12.0	12.0	8/3/2024	Feb-24	Post Survey
Wharf No.25	W25	80,000	213	12.0	12.0	12.0	17/2/2024	Feb-24	Post Survey
Kapar Power Station (KPS)									
Kapar Ocean Jetty	KOJ	80,000	335		13.5	11.6	Nov-23	May-15	Hydrokaji Sdn. Bhd
Kapar Mooring Dolphin	KMD	40,000	245.5		11.9	11.0	Nov-23	May-15	Hydrokaji Sdn. Bhd
Sungai Puloh									
Kedah Cement (KJ1)	KJ1	8,000	140		5.5	4.7	Aug-23	15/01/09	Not Operational
Kedah Cement (KJ2)	KJ2	16,000	170		5.5	0.8	Aug-23	15/01/09	Not Operational
App.Channel to Sg.Puloh	ACSP		80		5.5	0.7	Aug-23	15/01/09	Not Operational

	Work Point Code	Maximum Disp. Tonnage (MT)	Berth Length / Width of Channel (M)	Maximum Allow Dredged Depth (M)	Declared Depth (M)	Current Depth (M)	Survey Date	Previous Dredge Date	Remarks
Cement Terminal Pulau Indah									
West Port.Cement Jetty	LBCT	35,000	285	13.5	13.5	12.2	Feb-24	Nov-22	Closed For Repairs
West Port Slag Terminal	DBT2	78,000	250	14.5	14.5	12	Feb-24	Nov-22	WP Monitoring
Port Klang Cruise Terminal Sdn Bhd									
BCC Berth #1	BCC1	50,000	450		13.5	14.6	Jan-20	2011	LPK
BCC Berth #2	BCC2	50,000	200		10.2	8.4	Dec-19	2019	Northport (Appch.7m)
BCC Berth #3	BCC3	50,000	200		10.2	12	Dec-19	2019	Northport

Approved by,



(CAPT. MOHD FARIZ BIN HAJI ABD. MALIK)

Pengurus Gerakan Marin

Lembaga Pelabuhan Kelang

4/4/2024